GOVERNMENT OF ANDHRA PRADESH
A B S T R A C T

MA&UD Department – EnC – AMRUT 1.0 Phase – II – Construction of 5 MLD Sewage Treatment Plant with Septage Management including Defect Liability period of 2 years and performance based O&M of 10 years" in Machilipatnam Municipal Corporation - Closure of contract - Revised Administrative Sanction - Orders – Issued.

MUNICIPAL ADMINISTRATION & URBAN DEVELOPMENT (UBS) DEPARTMENT

G.O.Ms.No.72 Dated:01.06.2023

Read the following:

1. G.O.Ms.No.82, MA&UD (UBS) Department, Dated 03.03.2017.
2. From the Engineer-in-Chief, Public Health, Tadepalli, Lr. No. 1414/T3/MTM/STP/AMRUTH/2017-2018/22/1, Dated 04-10-2022.
3. Government Memo No. 1874563/UBS/2022 MA&UD (UBS) Department, Dated 16.12.2022.
4. From the Engineer-in-Chief, Public Health, Tadepalli, Lr. No. 1414/T3/MTM/STP/AMRUTH/2017-2018/23, Dated 25.04.2023.

** * **

O R D E R:

In the reference 1st read above, Government have accorded Administrative Sanction among other works for "Construction of 5 MLD Sewage Treatment Plant with Septage Management including Defect Liability period of 2 years and performance based O&M of 10 years" in Machilipatnam Municipal Corporation under AMRUT 1.0 Phase – II for an amount of Rs.16.76 Crores. The subject work was awarded to M/s Eco Protection Engineers Pvt. Ltd., Chennai by following the tender procedure in vogue.

2. The Engineer-in-Chief, Public Health, Tadepalli in the references 2nd and 4th read above has stated that the SE (PH), Guntur while forwarding the request of M/s Eco Protection Engineers Pvt. Ltd., Chennai for closure of contract has reported that if the permission accorded for closure of the contract with the existing agency, the balance work has to be taken separately by recasting the Estimates as per latest Schedule of Rates, inviting fresh tenders by following due procedures in vogue. As such the SE (PH), Guntur has submitted the revised proposals for balance work by recasting with the latest SSR and with the following changes to the earlier proposal:

1. The present market value submitted by the SE for Electro-Mechanical items is Rs. 600.00 lakhs (up from Rs. 550.00 lakhs earlier).
2. The increase in IBM value of Rs.50.00 lakhs (1742.13-1692.13) is due to the above Electro-Mechanical Items.
3. The GST amount increased to Rs.313.58 Lakhs against VAT amount of Rs.53.21 Lakhs.

Contd...2..

3. The ENC (PH), Tadepalli has therefore requested the Government to issue necessary orders for closure of contract agreement and for revised administrative sanction for an amount of Rs. 21.60 Crores.

4. Government after careful examination of the matter, hereby accord Revised Administrative Sanction for an amount of Rs.21.60 Crores (additional amount of Rs.4.84 Crores) against originally sanctioned amount of Rs.16.76 Crores for "Construction of 5 MLD Sewage Treatment Plant with Septage Management including Defect Liability period of 2 years and performance based O&M of 10 years" in Machilipatnam Municipal Corporation under AMRUT 1.0 Phase – II and accord permission to the EnC, (PH) to close the contract agreement on the request of the M/s Eco Protection Engineers Pvt. Ltd., Chennai as a special case since delays are not attributable to the agency. Further, the additional amount of Rs.4.84 Crore shall be met from the available funds of ULB.

5. The Engineer-in-Chief. Public Health, Tadepalli shall take necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Y.SRILAKSHMI
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Public Health, Tadepalli.
Copy to:-
The Managing Director, APUFIDC Ltd., Vijayawada.
The OSD to Hon'ble M(MA)
The PS to Special Chief Secretary to Government, MA&UD Department.
Sf/Sc

//FORWARDED BY ORDER//

RESEARCH OFFICER